Measurement report of platform wall profile

Station name	platform number	mileage	b_q（mm）	Measured distance between platform edge and track centerline (mm)	Error (mm)	Platform edge design elevation (m)	Measured elevation at the platform side(m)	Measured elevation of rail surface with the same mileage (m)	Height from track surface to platform (m)	Error (m)	Remark
Bačka Topola	1-Left	K143+406.13	1700	1715	**15**	110.790	110.786	110.236	-0.550	0.000	
Bačka Topola	1-Left	K143+425.00	1700	1701	**1**	110.790	110.786	110.238	-0.548	0.002	
Bačka Topola	1-Left	K143+450.00	1700	1704	**4**	110.810	110.807	110.254	-0.553	-0.003	
Bačka Topola	1-Left	K143+475.00	1700	1708	**8**	110.840	110.842	110.291	-0.551	-0.001	
Bačka Topola	1-Left	K143+500.00	1700	1705	**5**	110.860	110.857	110.310	-0.547	0.003	
Bačka Topola	1-Left	K143+525.00	1700	1717	**17**	110.890	110.887	110.335	-0.552	-0.002	
Bačka Topola	1-Left	K143+535.99	1700	1719	**19**	110.899	110.900	110.345	-0.555	-0.005	
Bačka Topola	1-Left	K143+550.00	1700	1718	**18**	110.910	110.908	110.358	-0.550	0.000	
Bačka Topola	1-Left	K143+575.00	1700	1719	**19**	110.940	110.937	110.384	-0.553	-0.003	
Bačka Topola	1-Left	K143+600.00	1700	1718	**18**	110.960	110.965	110.417	-0.548	0.002	
Bačka Topola	1-Left	K143+625.00	1700	1714	**14**	110.990	110.993	110.447	-0.546	0.004	
Bačka Topola	1-Left	K143+650.00	1700	1719	**19**	111.010	111.015	110.464	-0.551	-0.001	
Bačka Topola	1-Left	K143+675.00	1700	1719	**19**	111.040	111.041	110.486	-0.555	-0.005	
Bačka Topola	1-Left	K143+700.00	1700	1719	**19**	111.060	111.058	110.504	-0.554	-0.004	
Bačka Topola	1-Left	K143+721.23	1700	1715	**15**	111.090	111.095	110.550	-0.545	0.005	
Bačka Topola	1-Left	K143+750.00	1700	1703	**3**	111.110	111.113	110.558	-0.555	-0.005	
Bačka Topola	1-Left	K143+775.00	1700	1700	**0**	111.140	111.142	110.595	-0.547	0.003	
Bačka Topola	1-Left	K143+800.00	1700	1700	**0**	111.160	111.161	110.609	-0.552	-0.002	
Bačka Topola	1-Left	K143+806.32	1700	1700	**0**	111.160	111.158	110.606	-0.552	-0.002	
Bačka Topola	2-Right	K143+406.13	1700	1718	**18**	110.790	110.785	110.231	-0.554	-0.004	
Bačka Topola	2-Right	K143+425.00	1700	1711	**11**	110.790	110.794	110.244	-0.550	0.000	

Bačka Topola	2-Right	K143+450.00	1700	1710	**10**	110.810	110.812	110.266	-0.546	0.004	
Bačka Topola	2-Right	K143+475.00	1700	1710	**10**	110.840	110.836	110.286	-0.550	0.000	
Bačka Topola	2-Right	K143+500.00	1700	1712	**12**	110.860	110.860	110.308	-0.552	-0.002	
Bačka Topola	2-Right	K143+525.00	1700	1700	**0**	110.890	110.888	110.334	-0.554	-0.004	
Bačka Topola	2-Right	K143+535.99	1700	1703	**3**	110.899	110.894	110.341	-0.553	-0.003	
Bačka Topola	2-Right	K143+550.00	1700	1704	**4**	110.910	110.905	110.350	-0.555	-0.005	
Bačka Topola	2-Right	K143+575.00	1700	1700	**0**	110.940	110.945	110.399	-0.546	0.004	
Bačka Topola	2-Right	K143+600.00	1700	1700	**0**	110.960	110.955	110.406	-0.549	0.001	
Bačka Topola	2-Right	K143+625.00	1700	1701	**1**	110.990	110.994	110.445	-0.549	0.001	
Bačka Topola	2-Right	K143+650.00	1700	1700	**0**	111.010	111.005	110.453	-0.552	-0.002	
Bačka Topola	2-Right	K143+675.00	1700	1703	**3**	111.040	111.037	110.486	-0.551	-0.001	
Bačka Topola	2-Right	K143+700.00	1700	1700	**0**	111.060	111.056	110.511	-0.545	0.005	
Bačka Topola	2-Right	K143+721.23	1700	1709	**9**	111.090	111.088	110.540	-0.548	0.002	
Bačka Topola	2-Right	K143+750.00	1700	1719	**19**	111.110	111.114	110.566	-0.548	0.002	
Bačka Topola	2-Right	K143+775.00	1700	1718	**18**	111.140	111.135	110.589	-0.546	0.004	
Bačka Topola	2-Right	K143+800.00	1700	1716	**16**	111.160	111.160	110.615	-0.545	0.005	
Bačka Topola	2-Right	K143+806.32	1700	1719	**19**	111.160	111.158	110.611	-0.547	0.003	

Surveying company(stamp) : Responsible engineer (stamp) : Supervising engineer